

दूरभाष : 05732-234739
फैक्स : 05732-235596
E-Mail :- se.edcb@gmail.com
CIN : U31200UP2003SGC027458




कार्यालय
अधीक्षण अभियन्ता
पश्चिमांचल विद्युत वितरण निगम लि०,
विद्युत वितरण मण्डल-प्रथम,
हाईडिल कालोनी बुलन्दशहर-203001

पत्रांक:- 149 / वि०वि०मं०प्र०बु० / तक० / वेबसाईट दिनांक 16.01.2018
विषय:- आई०पी०डी०एस० एवं डी०डी०यू०जी०जे०वाई० योजना से सम्बन्धित प्रगति दिनांक
15.01.2018 तक की प्रगति को वेबसाईट पर अपलोड कराने के संबंध में।

जिला सूचना विज्ञान केन्द्र अधिकारी,
बुलन्दशहर।


कृपया प्रबन्ध निदेशक प०वि०वि०नि०लि० मेरठ के कार्यालय ज्ञाप
संख्या-669 / प०वि०वि०नि०लि० / तक० / निर्दे०-2 / 29 दिनांक-17.06.17 के अनुपालन में
अनुरोध करना है कि उपरोक्त सूचनाओं को वेबसाईट पर अपलोड कराने का कष्ट करें।
संलग्न-यथोपरि।


अधीक्षण अभियन्ता
o/c

Date:- 15.01.18

IPDS Scheme																									
Sr.No	Name of District	Approx. Cost (in Rs Crore)	New 33/11 Kv S/Stns (in Nos)		Augmentation of 33/11 Kv S/Stns (in Nos)		33/11 Kv Extra Transformers		33 Kv New Feeder / Bifurcation (in Km)		11 Kv New Feeder / Bifurcation (in Km)		LT ABC Cable (in Km)		Underground Cabling (in Km)		Installation of New Distribution Transformers (in Nos)		Augmentation of Distribution Transformers (in Nos)		Capacitor Bank (in Nos)		Metering (in Nos)		Target Date of Scheme Completion
			Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26
1	Bulandshahr	118.3	7	7	0	0	0	0	59.14	55.03	28.48	28.40	185.66	114.79	6.64	6.6	144	95	128	103	0	0	0	0	10/1/2017 Extension Expected


नोट-बी.ओ.क्यू प्रोजेक्ट न होने के कारण लक्ष्य परिवर्तित हो गया है।


Superintending Engineer
for

Date:- 15.01.18

DDUGJY Scheme																									
Sr.No	Name of District	Approx. Cost (in Rs Crore)	New 33/11 Kv S/Stns (in Nos)		Augmentation of 33/11 Kv S/Stns (in Nos)		33/11 Kv Extra Transformers		33 Kv New Feeder / Bifurcation (in Km)		11 Kv New Feeder / Bifurcation (in Km)		LT ABC Cable (in Km)		Underground Cabling (in Km)		Installation of New Distribution Transformers (in Nos)		Augmentation of Distribution Transformers (in Nos)		Capacitor Bank (in Nos)		Metering (in Nos)		Target Date of Scheme Completion
			Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	Target	Achieved	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26
1	Bulandshahr	234.44	9	0	16	16	0	0	207.82	67.75	1424.95	517.65	444.84	92.6	9.13	0.75	1413	273	0	0	0	0	0	0	10/1/2017 Extension Expected

नोट:-बी.ओ.क्यू. प्रोजेक्ट न होने के कारण लक्ष्य परिवर्तित हो गये है।


Superintending Engineer